Consolidated Maintenance Works plan of Baltic - Finnish region for the period from 10.2022 to 12.2023.

No.	Description	Start date (gas day)	End date (gas day)	Days	Weeks	Impacted interconnection point										Technical capacity GWh/d		Available capacity during maintenance		TSO	Remarks
						Incukalns UGS	Karksi	Värska	Narva	Balticconnector	Imatra	Kiemenai	Luhamaa	Klaipeda	Santaka	Entry	Exit	Entry	Exit		
1	**Conexus - Gas transmission pipeline (GTP) Riga - Panevezys**																			Conexus	
1.1.	**GTP Riga - Panevezys** defect inspection, restoration of anti-corrosion insulation.	2023-04-21	2023-05-05	15	16-18							X				90	65,1	3	0	Conexus	https://umm.getbaltic.com/public-umm/2793 https://umm.getbaltic.com/public-umm/2801 https://umm.getbaltic.com/public-umm/2960
1.2.	Reconstruction of DN150 and connection branch to **GRS Daugmale** (ELLI project). GTP Riga - Panevezys section to be disconnected **(Pn259A-PnBd)**.	2023-04-21	2023-05-05	15	16							X				90	65,1	3	0	Conexus	https://umm.getbaltic.com/public-umm/2798 https://umm.getbaltic.com/public-umm/2802 https://umm.getbaltic.com/public-umm/2960
2	**Conexus - GTP Valday – Pskov - Riga**																			Conexus	
2,1	Maintenance works in the territory of Russian Federation	2023-05-16	2023-05-25	10	20-21								X			126	0	0	0		https://umm.getbaltic.com/public-umm/3387
		2023-05-28	2023-06-02	6	22-23								X			126	0	0	0		https://umm.getbaltic.com/public-umm/3388
		2023-06-27	2023-06-29	3	26								X			126	0	0	0		https://umm.getbaltic.com/public-umm/3389
		2023-07-04	2023-07-06	3	27								X			126	0	0	0		https://umm.getbaltic.com/public-umm/3390
		2023-07-25	2023-08-17	24	30-33								X			126	0	0	0		https://umm.getbaltic.com/public-umm/3392
		2023-08-28	2023-09-10	14	35-36								X			126	0	0	0		https://umm.getbaltic.com/public-umm/3393
		2023-10-08	2023-10-12	5	40-41								X			126	0	0	0		https://umm.getbaltic.com/public-umm/3394
		2023-10-14	2023-10-15	2	41-42								X			126	0	0	0		https://umm.getbaltic.com/public-umm/3397 https://umm.getbaltic.com/public-umm/3396
		2023-10-15	2023-10-18	4	41-42								X			126	105	0	0		https://umm.getbaltic.com/public-umm/3395
2,2	GTP Valday-Pskov- Riga DN 700 internal diagnostic in Russian Federation territory	2023-10-19	2023-10-28	10	42-43								X			105	105	52,5	0		https://umm.getbaltic.com/public-umm/3398
2,3	Maintenance works in the territory of Russian Federation	2023-10-29	2023-11-02	5	43-44								X			105	105	0	0		https://umm.getbaltic.com/public-umm/3399 https://umm.getbaltic.com/public-umm/3400
		2023-11-04	2023-11-08	5	44-45								X			105	105	0	0		https://umm.getbaltic.com/public-umm/3401 https://umm.getbaltic.com/public-umm/3402
3	**Conexus - GTP Izborsk – Incukalns UGS**																				
3.1.	GTP Izborsk – Incukalns UGS repair works and restoration of anti-corrosion insulation.	2023-05-01	2023-09-30	153	18-39								X			126	0	0*	0*	Conexus	https://umm.getbaltic.com/public-umm/3490
		2023-10-01	2023-10-14	14	39-41								X			160	0	0*	0*	Conexus	https://umm.getbaltic.com/public-umm/3491; https://umm.getbaltic.com/public-umm/3493
		2023-10-15	2023-10-31	17	41-44								X			105	105	0*	0*	Conexus	https://umm.getbaltic.com/public-umm/3492
		2023-11-01	2023-12-15	45	44-50								X			105	105	0*	0*	Conexus	https://umm.getbaltic.com/public-umm/3492
3,2	GTP Izborsk - Incukalns UGS DN 700 internal diagnostic in Russian Federation territory	2023-04-03	2023-04-13	11	14-15								X			157,5	52,5	52,5	0*		https://umm.getbaltic.com/public-umm/3386
4	**Conexus - GTP Viresi - Tallinn**																			Conexus	
4.1.	GTP Viresi - Tallinn DN700 internal diagnostics.	2023-10-01	2023-10-31	31	40-44		X													Conexus	
4.2.	GTP Viresi - Tallinn defect inspection, restoration of anti-corrosion insulation (pressure in the gas pipeline reduced to 20 bars).	2023-07-01	2023-07-31	31	26-31		X											0	6	Conexus	
5	**Conexus - GTP Riga – Incukalns UGS first line**																			Conexus	
5.1.	Reconstruction of DN100 and connection branch of **GRS Zakumuiza** to to **GTP Riga – Incukalns UGS first line** (ELLI project). GTP Riga – Incukalns UGS first line section to be disconnected (**In102 - In103**).	2023-05-01	2023-05-31	31	18-22							X				90	65,1	90	65,1	Conexus	https://umm.getbaltic.com/public-umm/2960
5.2.	Reconstruction of DN150 and connection branch of **GRS Vangazi** to GTP **Riga – Incukalns UGS first line** (ELLI project). GTP Riga – Incukalns UGS first line section to be disconnected (**In103 - In105**).	2023-05-01	2023-06-15	46	18-24							X				90	65,1	90	65,1	Conexus	https://umm.getbaltic.com/public-umm/2960
5.3.	GTP section **(In108 - In109)** reconstruction. GTP **Riga – Incukalns UGS first line** section to be disconnected **(In106 - In109)**.	2023-05-01	2023-06-30	61	18-26							X				90	65,1	90	65,1	Conexus	https://umm.getbaltic.com/public-umm/2960
6	**Conexus - GTP Riga – Incukalns UGS second line**																			Conexus	
6.1.	Reconstruction of DN100 and connection branch of **GRS Zakumuiza** to to **GTP Riga – Incukalns UGS second line** (ELLI project). GTP Riga – Incukalns UGS second line section to be disconnected (**In201 - In202**).	2023-01-09	2023-02-24	47	5-12							X				90	65,1	90	65,1	Conexus	
6,2	**GTP Riga – Incukalns UGS second line** defect inspection and repair, restoration of anti-corrosion insulation.	2022-11-01	2023-04-15	166	44-15							x				90	65,1	90	65,1		https://umm.getbaltic.com/public-umm/2960
7	**Conexus - Incukalns UGS**																			Conexus	
7,1	Modernization of gas compression unit 12z330 (GCU No.5 and No.6).	2023-05-01	2023-05-30	30	18-22	X										0	106	0	106	Conexus	https://umm.getbaltic.com/public-umm/3302
7,2	Replacement of valves No. 27, 33, 42, 45 of compressor station No. 2, replacement of electric drive of valve No. 28.	2023-10-20	2023-11-09	21	42-45	X										272	0	147	0	Conexus	https://umm.getbaltic.com/public-umm/3483
7,3	First reconstruction phase of gas collection point No. 3.	2023-10-15	2023-11-09	26	41-45	X										272	0	147	0	Conexus	https://umm.getbaltic.com/public-umm/3483
		2023-11-10	2023-11-30	21	45-48	X										272	0	272	0	Conexus	
		2023-12-01	2023-12-31	31	48-52	X										210	0	210	0	Conexus	
	Gasgrid																			Gasgrid	
1	Yearly maintenance of Inkoo compressor station	2023-05-22	2023-05-27	6	21					X						81,4	81,4	55,4	78	Gasgrid	https://umm.getbaltic.com/public-umm/3362
	Elering																			Elering	
1	Karksi probe assembly incision	2023-07-04	2023-07-10	7	27-28					X						81,4	81,4	5	0	Elering	https://umm.getbaltic.com/public-umm/2815 https://umm.getbaltic.com/public-umm/2816
								X								0	0	0	0	Elering	
							X											0	0	Elering	
2	Sudiste LKS - Õisu LKS pipe section replacements	2023-07-03	2023-07-16	14	27-28					X						81,4	81,4	5	0	Elering	https://umm.getbaltic.com/public-umm/2818 https://umm.getbaltic.com/public-umm/2817
								X								0	0	0	0	Elering	
							X											0	0	Elering	
3	Puiatu LKS - Navesti LKS isolation	2023-06-26	2023-07-31	36	26-31					X						81,4	81,4	5	0	Elering	https://umm.getbaltic.com/organisation-umm-list/2821
								X								0	0	0		Elering	https://umm.getbaltic.com/organisation-umm-list/2822
							X											0	1	Elering	
4	Paldiski Compressor station maintenance	2023-04-28	2023-05-10	13	17-19					X								65	45,6	Elering	https://umm.getbaltic.com/public-umm/3487 https://umm.getbaltic.com/public-umm/3486
5	Puiatu Compressor station maintenance	2023-07-01	2023-07-12	12	26-28					X								5	0	Elering	https://umm.getbaltic.com/public-umm/2832
							X											0	0		https://umm.getbaltic.com/public-umm/2831
6	Vireši-Tallinn DN700 internal inspection (ILI)	2023-11-01	2023-11-25	24	44-47		X														
	AmberGrid																				
1	Producers of Biomethane connection to gas transmission system Ivacevičiai - Vilnius - Ryga; Panevėžys -Ryga	2023-03-29	2023-03-31	2,5	13							X				65,1	90	65,1	65	AmberGrid	https://umm.getbaltic.com/public-umm/3460
2	Replacement of valve No. 3M of the GTP Panevėžys - Šiauliai second line and it connection to SCADA; Elimination of defects detected during inspection of the Panevėžys - Šiauliai second line.	2023-04-21	2023-05-05	14,5	16-18							X				65,1	90	0	61,8	AmberGrid	https://umm.getbaltic.com/public-umm/2839 https://umm.getbaltic.com/public-umm/3458
		2023-04-21	2023-05-05	14,5	16-18									X		122	-	59	-	AmberGrid	https://umm.getbaltic.com/public-umm/2841
3	Inspection of GTP Ryga-Panevėžys-Vilnius	2023-02-01	2023-02-22	22	22-27									X		122	-	93	-	AmberGrid	https://umm.getbaltic.com/public-umm/3602 https://umm.getbaltic.com/organisation-umm-list/3603
		2023-02-01	2023-02-22	22	22-27							X				65,1	90	0	40		https://umm.getbaltic.com/public-umm/3578 https://umm.getbaltic.com/public-umm/3577
		2023-02-01	2023-02-22	22	22-27										X	21,4	58,1	21,4	0		https://umm.getbaltic.com/public-umm/3576
4	Replacement of the overground pipeline sections (DN500) to underground sections of the GTP Ivaceviciai - Vilnius - Ryga	2023-07-10	2023-07-14	4,5	28							X				65,1	90	65	65	AmberGrid	https://umm.getbaltic.com/public-umm/3468 https://umm.getbaltic.com/public-umm/3469
5	Elimination of defects detected during inspection of the GTP Ryga - Panevėžys Vilnius*	2023-09*	2023-09*	xx	35-40							X				67,6	65,1	50	50	AmberGrid	https://umm.getbaltic.com/public-umm/2843 https://umm.getbaltic.com/public-umm/3466
6	Elimination of defects detected during inspection of the GTP Panevėžys Šiauliai second line (DN500)*	2023-09-26	2023-09-29	4	39									X		122	-	26,9	-	AmberGrid	https://umm.getbaltic.com/public-umm/3467
7	Replacement of the overground pipeline sections (DN800) to underground sections of the GTP to Kaliningrad and other works; Pipeline sections replacement (total ≈16.9 km) of the GTP to Kaliningradas (DN700) in the Kaunas district municipality; Replacement of the overground pipeline section (DN700) to underground section of the GTP to Kaliningradas and other works.	2023-07-20	2023-08-06	17	29-31															AmberGrid	https://umm.getbaltic.com/public-umm/3473
	OTHER																				
1	GTP Minsk-Vilnius reconstruction and repair works	2023-07-10	2023-07-23	13	28-29								X			126	0	52,5	0*	Gazprom	https://umm.getbaltic.com/public-umm/3391
2	LNG Terminal maintenance	2023-05-06	2023-05-09	3	18-19									X		122	-	0	-	Klaipėdos Nafta	https://umm.getbaltic.com/public-umm/3256

*According to Section 106, Paragraph four of Latvian Energy Law, which enters into force on 1 January 2023, the supply of natural gas from the Russian Federation is prohibited. Specific conditions for the use of natural gas transmission system entry points with the Russian Federation apply starting from 30 December 2022 as foreseen in the Common Regulations for the Use of Natural Gas Transmission System